



Pre-Inspection Checklist Pre-pour Inspection	
<b>Project:</b> Gas Road	<b>Date:</b> 27 April 2025
<b>Area:</b> Pour 9	<b>Am / Pm:</b> AM
<b>Locaton:</b>	<b>Drawing Number:</b>
<b>Weather Condition:</b>	<b>Sheet Number:</b>

**Table of Contents**

- Formation Level - checked to provide +5mm-15mm
- Rebar - placed at correct level & sufficiently lapped
- Shutters = secure & in line
- K-Form - in correct position
- Membrane - clean & in position
- Cubes - taken

Formation Level - checked to provide +5mm-15mm

**Completed By:** PK  
**Date Completed:** 27 April 2025  
**Comment:** na

Rebar - placed at correct level & sufficiently lapped

**Completed By:** PK  
**Date Completed:** 27 April 2025  
**Comment:** na

Shutters = secure & in line

**Completed By:** PK  
**Date Completed:** 27 April 2025  
**Comment:** na

K-Form - in correct position

**Completed By:** PK

**Date Completed:** 27 April 2025

**Comment:** na

Membrane - clean & in position

**Completed By:** PK

**Date Completed:** 27 April 2025

**Comment:** nabr>

**Completed By:** PK  
**Date Completed:** 27 April 2025  
**Comment:** Bretts











Proceed/not proceed

Reason for Rejection/Comments: na

Signed for HOULIHAN:

Date:

Signed for client by:

Date:

The above inspections have been carried out and are acceptable/unacceptable

Non Conformities/Comments

Reason for non Conformities/Comments: na

Signed for HOULIHAN:

Date:

Signed for client by:

Date: