# Egley Road S278 works

None

06/08/2025 | CALA Thames | Houlihan

| Line | Name | Duration | Start Date | Finish Date |
|---|---|---|---|---|
| 1 | DURATION OF WORKS | 3w 2d | 11/08/2025 | 03/09/2025 |
| | | | | |
| | TM SET UP | | | |
| | | | | |
| | WEST SIDE OF EGLEY ROAD | | | |
| 2 | ROAD PLANNING 40MM | 1d | 11/08/2025 | 11/08/2025 |
| | | | | |
| | EAST SIDE OF EGLEY ROAD | | | |
| 3 | 40MM AND FULL DEPTH PLANNING | 1d | 11/08/2025 | 11/08/2025 |
| 4 | ROAD CBR TESTING | 1d | 11/08/2025 | 11/08/2025 |
| 5 | REDUCE DIG FOR FULL DEPTH ROAD CONSTRUCTION AND BUS STOP REMOVAL | 3d | 12/08/2025 | 14/08/2025 |
| 6 | STONE INFILL | 2d | 14/08/2025 | 15/08/2025 |
| 7 | KERB CONSTRUCTION | 2d | 18/08/2025 | 19/08/2025 |
| 8 | BUS STOP INSTALLATION | 1d | 19/08/2025 | 19/08/2025 |
| 9 | ROAD/PATH SIGNAGE | 1d | 20/08/2025 | 20/08/2025 |
| 10 | PEDESTRIAN ISLAND RECONSTRUCTION | 2d | 19/08/2025 | 20/08/2025 |
| 11 | TARMAC BASE/BINDER COURSES | 2d | 20/08/2025 | 21/08/2025 |
| 12 | WHITELINING | 1d | 22/08/2025 | 22/08/2025 |
| | | | | |
| | WEST SIDE OF EGLEY ROAD | | | |
| 13 | REMOVE ROAD TARMAC SURFACE | 1d | 26/08/2025 | 26/08/2025 |
| 14 | CBR ROAD TESTING | 1d | 26/08/2025 | 26/08/2025 |
| 15 | REDUCE DIG FOR FULL DEPTH ROAD CONSTRUCTION | 2d | 26/08/2025 | 27/08/2025 |
| 16 | STONE INFILL | 2d | 28/08/2025 | 29/08/2025 |
| 17 | PEDESTRIAN ISLAND CONSTRUCTION | 1d | 29/08/2025 | 29/08/2025 |
| 18 | ROAD BASE/BINDER AND SURFACE COURSES | 2d | 01/09/2025 | 02/09/2025 |
| 19 | WHITELINING | 1d | 03/09/2025 | 03/09/2025 |
| | | | | |
| 20 | REMOVAL OF TM | 1d | 03/09/2025 | 03/09/2025 |

Drawn by: See Chart Properties | Dwg No. 1 | Revision No. a | Notes: See Chart Properties

Project Ref. C:\Users\richard\OneDrive - Houlihan & Co\Documents\Easyplan\Projects\Egley Road S278 works.pp

Planned by Easyplan